

City of Merrill
Well #5 - Permit #2006-377W

Test pumping and recovery – Started at 9:00AM on Sunday November 4, ended at 9:00AM on Tuesday, November 6.

Meter reading @ start - 000413.
Meter reading @ end - 009497.
Flow - 500 GPM.

	Pumping	Recovery
Start	147'3"	180'7"
1 min.	174'2"	154'7.5"
2 min.	174'6"	154'5"
3 min.	174'7"	154'
4 min.	174'8"	153'7"
5 min.	174'8"	153'3.5"
6 min.	174'8.5"	153'
7 min.	174'9.5"	152'8.5"
8 min.	174'10"	152'5"
9 min.	174'10.5"	152'5"
10 min.	174'11"	152'3.5"
11 min.	174'11.5"	152'1.5"
12 min.	175'	152'.5"
13 min.	175'	152'
14 min.	175'.5"	152'11.5"
15 min.	175'.75"	152'10"
30 min.	175'7"	151'1"
45 min.	175'11"	150'6"
1 hr.	176'1"	150'.5"
1.15 hr.	176'3"	149'9.5"
1.30 hr.	176'5"	149'7"
1.45 hr.	176'7"	149'5"
2 hr.	176'8"	149'2.75"
2.15 hr.	176'9"	149'1.5"
2.30 hr.	176'11"	148'11.5"
2.45 hr.	177'	148'10"
3 hr.	177'1"	148'8"
3.15 hr.	177'1.5"	148'7.75"
3.30 hr.	177'2"	148'5"
3.45 hr.	177'2.5"	148'6"
4 hr.	177'3.5"	148'5"

5 hr.
6 hr.
7 hr.
8 hr.
9 hr.
10 hr.
11 hr.
12 hr.
13 hr.
14 hr.
15 hr.
16 hr.
17 hr.
18 hr.
19 hr.
20 hr.
21 hr.
22 hr.
23 hr.
24 hr.

177'6.5"
177'7"
179'5"
179'6.5"
178'5"
178'5.5"
178'5.5"
178'6.5"
178'7.5"
178'8.5"
178'9.5"
178'10"
178'10.5"
180'2"
180'
179'6.5"
179'6"
179'6.5"
179'6.5"
180'7"

148'2"
147'11.5"
147'10"
147'8"
147'6.5"
147'6.5"
146'
145'11"
145'9.5"
145'11"
145'11.5"
145'11.5"
145'11.5"
145'11"
145'10.5"
145'7.5"
145'10"
145'10"
145'9.5"
145.9.5"