

RECORD OF WELL  
TOWN OF PLAINFIELD, IOWA

Eng.: Cedar Valley Engineering Co. - Waverly, Iowa - M.B. Sterr-  
Representative.

Contractor: Hoeg & Ames Inc. - Lincoln, Iowa

Driller: Wayne Wrage

Total depth: 150 ft.

Static Water level: 16ft.

Drawdown 3 ft. - Pumping 550 gallon per minute.

Pipe - 97 ft. of 8 in. pipe set at 97 ft.

86 ft. of 14 in. pipe

Water Bearing formation at 135 ft.

Cement grout was placed between 8 in. pipe and 14 in. pipe

Formation:

0-1 Black drift

1-60 Sand

60-82 Blue Clay

82-150 Limestone

IGS FILE  
(PLAINFIELD TOWN WELL #1)