



# Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

MAR 28 1989

GEOLOGICAL SURVEY

Name of Job City of Hedrick Date 12/77

City Hedrick State Iowa

Well No. 2 Drillers: R. Carlin

Well Location: ft. ( ) and ft. ( ) of the corner

the 1/4 of Section   Twp   Range   Corn

Otherwise located as

Work Began   Work Completed

### Casing Record

Amount	Dia.	Wt. or Thickness	Material	Joints from	to
502	12	0.375	Steel with	502	12
197	8	0.322	Steel with		
			with		
			with		

### Hole Record

2	inch from	0	to	180
175	inch from	180	to	500
125	inch from	500	to	1574
8	inch from	1574	to	2050
	inch from		to	bottom of hole

Cementing Record Haliburton pressure grout w/840 sacks

Well Test Data: Static Level 201 pumping level 227 after 3 hours pumping at 892

Length of test   hrs. See Well Test Data Sheet Dated 12/77

Remarks

