



Record file

Well Information - Rock Wells
Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Otho Date May 25, 1978

City Otho State Iowa

Well No: 3 Drillers: Darrell Aldrich and Mark Evans

Well Location: _____ ft. (____) and _____ ft. (____) of the _____ corner of
the _____ 1/4 of Section _____, Twp. _____ (____), Range _____ (____) County _____

Otherwise located as _____

Work Began: April 10, 1978 Work Completed: May 25, 1978

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>77'</u>	<u>18"</u>	<u>.375</u>	<u>Steel with Welded joints from 0 to 77</u>
<u>362'</u>	<u>10.75"</u>	<u>.365</u>	<u>Steel with Welded joints from +2 to 360'</u>
<u>80'</u>	<u>8.625"</u>	<u>.322</u>	<u>Steel with Welded joints from 625' to 705'</u>
_____	_____	_____	_____ with _____ joints from _____ to _____

Hole Record:

<u>24"</u>	inch from <u>0</u>	to <u>77'</u>
<u>17"</u>	inch from <u>77'</u>	to <u>360'</u>
<u>9 7/8"</u>	inch from <u>360'</u>	to <u>705'</u>
<u>7 7/8"</u>	inch from <u>705'</u>	to <u>1,050'</u> Bottom of hole
_____	inch from _____	to _____ bottom of hole

Cementing Record: 18" casing was pressure grouted, 10.75" casing was pressure grouted

Well Test Data: Static Level 139'; pumping level 292' after 18 hours pumping at 299 g.p.m.

Length of test 24 hrs. See Well Test Data Sheet Dated June 9, 1978

Remarks: _____

SEE OTHER SIDE

