



Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job Town of Rockford Date October 16, 1978City Rockford State IowaWell No: 2 Drillers: Mark EvansWell Location: 850 ft. (E) and 750 ft. (N) of the SW corner ofthe SW 1/4 of Section 11, Twp. 95 (N), Range 18 (W) Floyd County.Otherwise located as Approximately 100' east of City shed on 2nd Avenue NEWork Began: September 15, 1978 Work Completed: October 20, 1978

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>70'</u>	<u>8"</u>	<u>322"</u>	<u>Steel</u> with <u>3</u> joints from <u>0</u> to <u>70'</u>
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____

Hole Record:

<u>15</u>	inch from	<u>0</u>	to	<u>22'</u>
<u>12</u>	inch from	<u>22'</u>	to	<u>70'</u>
<u>8</u>	inch from	<u>70'</u>	to	<u>215'</u>
_____	inch from	_____	to	_____
_____	inch from	_____	to	_____ bottom of hole

Cementing Record: 8" Pipe Is Cemented In From 70' To Ground LevelWell Test Data: Static Level 45; pumping level 50 after 24 hours pumping at 275 g.p.m.Length of test 24 hrs. See Well Test Data Sheet Dated 10/16/78 - 10/17/78

Remarks: _____

SEE OTHER SIDE

!

[illegible]