



# Layne-Western Company, Inc.

apparently have  
samples - unable  
to locate them

## WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Janesville Date 6/21/83City Janesville, State IowaWell No: 1-83 Drillers: Wayne LaFontaineWell Location: See Map ft. (S.) and See Map ft. (W.) of the N.W. corner ofthe S.W. 1/4 of Section 35, Twp. 91 (N.), Range 13 (W.) Bremer County.Otherwise located as South of Barrick Road & East of Railroad Tracks  
(Jackson Township)Work Began: 5/20/83 Work Completed: 6/21/83

## Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>73'6"</u>	<u>8"</u>	<u>Sch. 40</u>	<u>Steel with welded joints from 72' to +1'6"</u>
<u>38'</u>	<u>6"</u>	<u>Sch. 40</u> ( <u>slotted</u> )	<u>Steel with welded joints from 105' to 67'</u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>with joints from to</u>
<u>      </u>	<u>      </u>	<u>      </u>	<u>with joints from to</u>

## Hole Record:

<u>13"</u>	inch from	<u>Surface</u>	to	<u>72'</u>
<u>8"</u>	inch from	<u>72'</u>	to	<u>105'</u>
<u>      </u>	inch from	<u>      </u>	to	<u>      </u>
<u>      </u>	inch from	<u>      </u>	to	<u>      </u>
<u>      </u>	inch from	<u>      </u>	to	<u>bottom of hole</u>

Cementing Record: 60-94 lb. SacksWell Test Data: Static Level 14'; pumping level 32' after 6 1/2 hours pumping at 101 g.p.m.Length of test 6 1/2 hrs. See Well Test Data Sheet Dated June 16, 1983Remarks: Specific Capacity = 5.61

SEE OTHER SIDE



# 28340

[illegible]