

30247

6/29/89

Orange City #5 ^{test well #} Municipal well

Orange City, Ia

Sioux City West Branch Twp Sect. 28

~~NE 1/4 SW 1/4~~ NE 1/4, SW 1/4

0-12 Top Soil

12-40 Sand & Gravel

40- Clay

8" Black pipe & 15' of 8" S.S. Screen from 25' to 40'

WLFS 6'-8 pumping level @ 19'-8 after

24 hrs of pumping • 200 GPM