PW3635

Site identification	Drill method
Property Owner WEST GRAND GOLF CONGINGATION #1	Hole size hole size continued
Address 480 SOUTH ST WAUKEE IA	
Tenant	inch fromft toftft toft
Well Depth 42 ft Date Completed 6 / 21 / 96	Record all depth measurements from ground level (GL). Use (+) for above GL measurements.
Location County DALLAS	Casing Drive shoe (yes no) Pitless adaptor (yes no)
mi. N andmi. E of intersection ofand	Size (ID/OD) Type / Wt Depth top Depth bottom Amount (length)
NE 1/4 of the SW1/4 of the NWI/4 of Sec 25 TWP 78 N RNG 26 J	12"OD SCH40PVC 0 32 32 ft
174 OF UTO	w)
Show exact location of well in section grid with a dot (	
N Sketch map of well location on properly	Perforated or slotted casing? (yes(no))
-+	
W I I I I I I I I I I I I I I I I I I I	Perforated / slotted fromft toft
	Perforated / slotted fromft toft
	Casing grouted? (yes)no)
S 200 ft	Type Depth Top Depth Bottom Amount
□ upland □ hillside □ valley Elevation (if known)	BENTONITE 0 10 10
From To Color Hardness Formation description	Wall carees O
0 5 CLAY	Well screen? (yes) no )  Diameter , Slot size , Depth Top , Depth Bottom , Length , Material
5 42 SAND & GRAVEL	12 32 42 10 PVC
42 ROCK (SHALE)	
	Bottom capped (yes no) with PVC LID
	Seals / Packers (ves no) kind depth ft
DRILL SAMBLES ARE BEING	Gravel packed (yes/no) from 30 ft to 42 ft type Pea Bravelamount_
FORWARDED WITH THIS LOG.	type Tea Brave (amount
	Well developed? (yes) no)
	Explain PUMPED
	7 16 06
	Pump installed? (yes/60) Date 7 / 16 / 96
	Installer's name_RO-BANKS_INC
	Type of pump SUB Depth to intakeft
	Pump diameter 6" Rated capacity 90 GPM
	Water information Aquifer: ☒ sand/gravel ☐ limestone ☐ sandstone
	Main water-supply zone from 20 ft to 42 ft
	Final water level (static water level) 11 ft (below / above) GL.
	Pumping water level 13 ft below GL; tape airline E-line
	At yield of 200GPM; orifice volumetric estimate Date 6-26-96
Remarks (including depth of lost drilling fluids, materials, or tools)	Water quality test? (yes) no) Date tested 6 / 28 / 96
	Water quality test? (yes) no ) Date tested 6 / 28 / 96  Tested by X-L LAB
	Test results BACTERIA & NITRATE SATISFACTORY
Well use	Contractor ROGER BANKS/RO-BANKS WELL CO INC
□ Domestic □ Municipal □ Industrial	
<ul> <li>□ Livestock</li> <li>□ Public Supply</li> <li>□ Monitoring</li> <li>□ Other</li> </ul>	(1) 1/2 h
(explain)	Driller Cogy / Dunks Certification no. 40105