

1. Contract.....City of Shenandoah, Iowa.....Date.....6-8-72.....
 2. City and State.....Shenandoah, Iowa.....Driller.....Bing Herber.....
 3. Well No. 21.....at test hole No. 72-10.....Well location (attach map).....at the airport.....

4. Work completed.....6-10-72..... No of man hours as charged to job on time sheet.....103.....


5. MATERIAL:	LENGTH	DIA.	GAUGE OR WALL THICKNESS	MATERIAL	TYPE	NO. OF OPENINGS
6. Screen	15'	18"	3/16"	S.S.	Layne Shutter	5
7. Inner Casing	22'	18"	3/8"	Steel	Welded	
8. Outer Casing						
9. 20 tons of gravel used in the well. Size road						

10. Test of well. Did you use test or permanent pump? surface.....
 Size of Bowl..... Stages.....

11. Size of orifice 4 inch by 3 inch. Orifice tube reading 25.5 inches.

12. Pumping test — measurements from ground level:

TIME	G.P.M.	STATIC	DRAWDOWN	PUMPING LEVEL
6 hrs.	212	6	8	14
.....				
.....				
.....				
.....				
.....				
.....				
.....				



13. Recovery in 5 minutes.....within 4' of static....., in 30 minutes.....

14. Did you seal bottom of well? yes..... Thickness 3/16" inches, material SS.....

15. Well underreamed?.....From.....feet to.....feet,feet to.....feet.

16. If all screen was not placed at bottom, state how it was spaced.

From.....feet to.....feet; from.....feet to.....feet; from.....feet to.....feet.

17. Depth of well from ground level to top of plug 34'..... Size of drilled hole 26.....

18. Was cement placed around or between any of the casings?

19. If so, state where, how much and method used.

