

1. Contract..... City of Shenandoah Date..... 10/1/75
 2. City and State..... City of Shenandoah, Iowa Driller..... Harold Statz
 3. Well No..... 22 at test hole No..... 75-4 Well location (attach map)..... N.W. of airport beacon

4. Work completed..... No of man hours as charged to job on time sheet.....


5. MATERIAL:	LENGTH	DIA.	GAUGE OR WALL THICKNESS	MATERIAL	TYPE	NO. OF OPENINGS
6. Screen	10'	18"	7 Gauge	Stainless Steel	Layne	5
7. Inner Casing	33'	18"	.375"	Steel	Welded	
8. Outer Casing						
9. 7½ tons of gravel used in the well. Size..... road gravel						

10. Test of well. Did you use test or permanent pump?..... Test..... 8..... 5
 Size of Bowl..... Stages.....

11. Size of orifice..... 6..... inch by..... 3..... inch. Orifice tube reading..... 32..... inches.

12. Pumping test — measurements from ground level:

TIME	G.P.M.	STATIC	DRAWDOWN	PUMPING LEVEL
24. Hrs.	189	8'	11'	19'



13. Recovery in 5 minutes..... full....., in 30 minutes..... full.....

14. Did you seal bottom of well? Yes..... Thickness..... 3/16..... inches, material..... stainless steel.....

15. Well underreamed? No..... From..... feet to..... feet,..... feet to..... feet.

16. If all screen was not placed at bottom, state how it was spaced.

From..... 26..... feet to..... 36..... feet; from..... feet to..... feet; from..... feet to..... feet.

17. Depth of well from ground level to top of plug..... 36..... Size of drilled hole..... 36.....

18. Was cement placed around or between any of the casings? Yes.....

19. If so, state where, how much and method used. Top 15, 4 Yds. 8 - #6 bars 3' long in top.....

Well No.....#22.

to .

