

Layne Christensen Company
3150 SE Gateway Drive, Suite B
Grimes, IA 50111
(515) 986-3462 / 3474 Fax

WELL TEST DATA REPORT

PUMPING TEST - PAGE 1



PROJECT: Ag Processing, Inc.
LOCATION: Sgt. Bluff, Iowa
WELL NO: Refinery Well #7
WELL DIAMETER: 17.25 inches I.D.
WELL DEPTH: 162.4 feet - from TOC - 2.5' AGI
TOP OF SCREEN: 102.4 feet - from TOC - 2.5' AGI
STATIC LEVEL: 23.1 feet - from TOC - 2.5' AGI
ORIFICE SIZE: Used 6" Flow Meter

DATE TESTED: 09/08/16
TESTED BY: K. Holub
DRIVER: 75-HP Submersible Motor
COLUMN AND SHAFT: 6" T&C Pipe
BOWL SIZE & MAKE: 11CLC, 1-stage
MANUFACTURER: Goulds
SERIAL NUMBER:

TIME	PIEZ. READ. (IN)	FLOW RATE (GPM)	AIRLINE READING (FEET)	WATER LEVEL (FEET)	DRAW DOWN (FEET)	DISCHARGE PRESSURE (LBS.) (FEET)		SPEC. CAPACITY (GPM/FT)	REMARKS
1 min.		650		24.8	1.7			382.4	
2		650		24.9	1.8			361.1	
3		650		24.9	1.8			361.1	
4		650		25.1	2.0			325.0	
5		650		25.3	2.2			295.5	
6		650		25.4	2.3			282.6	
7		650		25.6	2.5			260.0	
8		650		25.6	2.5			260.0	
9		650		25.6	2.5			260.0	
10		650		25.6	2.5			260.0	
15		650		25.6	2.5			260.0	
20		650		25.6	2.5			260.0	
25		650		25.6	2.5			260.0	
30		650		25.6	2.5			260.0	
35		650		25.6	2.5			260.0	
40		650		25.6	2.5			260.0	
45		650		25.6	2.5			260.0	
50		650		25.6	2.5			260.0	
55		650		25.7	2.6			250.0	
60		650		25.7	2.6			250.0	
70		650		25.7	2.6			250.0	
80		650		25.7	2.6			250.0	
90		650		25.7	2.6			250.0	
120		650		25.7	2.6			250.0	
180		650		25.7	2.6			250.0	
240		650		25.7	2.6			250.0	
300		650		25.7	2.6			250.0	
360		650		25.7	2.6			250.0	
420		650		25.7	2.6			250.0	

WELL TEST DATA REPORT
PUMPING TEST - PAGE 2



DATE TESTED:	09/08/16
TESTED BY:	K. Holub
DRIVER:	75-HP Submersible Motor
COLUMN AND SHAFT:	6" T&C Pipe
BOWL SIZE & MAKE:	11CLC, 1-stage
MANUFACTURER:	Goulds
SERIAL NUMBER:	

[illegible]