

Kirby Valley View Mobile Home Court -

Owner Victor and Marian Kirby

Located Harrison County St Johns Township -

Well #2 Behind Pump house

Constructed by Rotary Method 7 1/2" Borehole

No Top Soil

1-27 Brn Clay

27-46 Red Clay

40-67 - Brn Clay Lime Mixture

67-121 - Firm Blue clay

121-125 - Coarse gravel

125-133 Water to blue clay

133-157 Sand Gravel Mix

157 Limestone White

Well Drilled without Water or Tool Loss

Water Static level 89' below Gnd level

Pumped with Sub pump - @ 55 gal/min 99' water level

Sch 40 PVC Well casing

12' 3" PVC screen

PVC Cap on bottom

