

SHAWVER WELL COMPANY, INC.

TEST PUMPING REPORT

Project:	Shellsburg, City of -- Well #3	Well ID:	
Location:	Shellsburg, IA	Date:	August 14 & 15, 2006
Test Pump Crew:	Cahoy Well and Pump Service	Miscellaneous Info:	
Depth of Well:	1567'		
Size of Well:	13.375" Casing - 12.375" Open Hole		
SWL:	210'		
Pump Model:	AM 10 KC 25 TG		
Pump HP:	100 HP - Hitachi - 460 3 phase		
Orifice Size:	6" x 5"		
Length of Airline:	400'		
Depth of Pump:	399'		

Time	GPM	PWL (air)	PWL (elec.)	Ph	Temp	Character of Water/Pumping Details
5:58 PM						
6:00 PM	747	310'				
6:02 PM	731	349'				
6:04 PM	726	353'				
6:06 PM	720	355'				
6:08 PM	715	357'				6:10 PM - 5.2 PPM Sand
6:13 PM	704	360'				
6:18 PM	699	362'				
6:23 PM	693	363'				
6:28 PM	693	363'				6:30 PM - 1.2 PPM Sand
6:38 PM	687	365'				
6:48 PM	687	366'				6:50 PM - 1.3 PPM Sand
6:58 PM	682	366'				7:10 PM - Trace of Sand
7:13 AM	682	368'				
7:28 PM	682	368'				
7:43 PM	682	369'				
7:58 AM	676	370'				
8:30 AM	676	372'				8:30 PM - Trace of Sand
9:00 PM	676	372'				
10:00 PM	676	373'				

SHAWVER WELL COMPANY, INC.

TEST PUMPING REPORT

64081

Project:	Shellsburg, City of	Well ID:	
Location:	Shellsburg, Iowa	Date:	August 14 - 15, 2006

Time	GPM	PWL (air)	PWL (elec.)	Ph	Temp	Character of Water/Pumping Details
11:00 PM	670	375'				
12:00 AM	665	376'				August 15, 2006
1:00 AM	665	376'				
2:00 AM	665	376'				2:00 AM - Trace of Sand
3:00 AM	665	378'				
4:00 AM	647	378'				
5:00 AM	647	378'				5:30 AM - Trace of Sand
6:00 AM	647	378'				
7:00 AM	641	378'				6:30 AM - Trace of Sand
8:00 AM	641	378'				
9:00 AM	641	378'				
10:00 AM	641	378'				
11:00 AM	641	378'				
12:00 PM	641	378'				
1:00 PM	641	378'				
2:00 PM	641	378'				
2:15 PM		WATER LEVEL	AIR			Shutdown
2:17 AM		246	154			
2:19 AM		246	154			
2:21 AM		243	157			
2:23 AM		241	159			
2:25 AM		239	161			
2:30 AM		234	166			
2:35 AM		233	167			
2:30 AM		231	169			
2:45 AM		229	171			
2:55 AM		227	173			
3:05 AM		225	175			
3:15 AM		222	178			
3:30 AM		221	179			

~~64081~~

Project:	Shellsburg, City of	Well ID:	
Location:	Shellsburg, Iowa	Date:	August 14 - 15, 2006

[illegible]