

PUMP INSTALLATION RECORD



Well And Pump Service

Municipal Industrial
Irrigation Residential

411 E. Main Street
P.O. Box 309
Fredericksburg, IA 50630-0309
563-237-5361
FAX 563-237-6517

DISCHARGE.

Type: Monitor
Above or Below Ground
Flange Size: 6"
If Pitless, then
Casing Size: 12"
O-ring Size: 14"
Model: 7PS1214WBWE06T6ES

SUBMERSIBLE INSTALLATION ONLY:

Dia. Of Motor: 6"
No. of Check Valves: 1
Rated Voltage: 460
RPM: 3450
HP: 40
Date Code: 04H19

Cable Size: 6-3 Jacketed: Yes
Size: 6" Type: CI Flowmatic
Rated Amperage: 54.9
Mfg.: Franklin
Serial #: 04H19-09-0146
Model: Amps:

Megger Check Results:

Cable Leads - Windings:	<u>OK</u>	<u>OK</u>	<u>OK</u>
Cable Leads - Ground:	<u>OK</u>	<u>OK</u>	<u>OK</u>
Motor Leads - Windings:	<u>OK</u>	<u>OK</u>	<u>OK</u>
Motor Leads - Ground:	<u>OK</u>	<u>OK</u>	<u>OK</u>

Pump End & Column Pipe:

Mfg: Goulds
of Stages: 4
Serial # 492057-1
Discharge Size: 6"

Model: 7CLC Dia: 7 9/16"
Date Code: 12/04
Material: CI

Column Pipe Size: 6" Length: 21'10" No of: 2/1
Total Pump Setting: 52'-t.p.u. Rated Capacity: 300 GPM @ 368' TDH
2nd 350 336'

Customer: ROCK VALLEY
Date: 5/2/05
Contact: MYRON VAN GINKEL
Location: North of town down main street
by bridge on east side

WELL INFORMATION:

Well: 8 Dia: 12" Depth 81'
Static Water Level: 24'
Screened Well: Yes No
If yes from 61' to 81'
Screen Material: SS
Liners: Yes No UNK
If yes from to

AIRLINE AND WATER METER:

Air Line Length: 60'
Material: Toro
Does it Work: Yes No
Water Meter: Yes No
Mfg: Badger Size: 6"
Does It Work Yes No

W# 65573