



Well Information - Rock Wells

# Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Collins Date 12/15/77  
City Collins State Iowa  
Well No: 3 Drillers: Darrell Aldrich, Mark Evans  
Well Location: 2,500 ft. ( N ) and 2,500 ft. ( E ) of the southwest corner of  
the SW  $\frac{1}{4}$  of Section 21, Twp. 82N (      ), Range 21W (      ) Story County.  
Otherwise located as East of water tower

Work Began: 10/4/77 Work Completed: 12/16/77

## Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>275'</u>	<u>14"</u>	<u>    </u>	<u>with welded joints from 0 to 275'</u>
<u>1980'</u>	<u>8"</u>	<u>    </u>	<u>with T &amp; C joints from 0 to 1980'</u>
<u>    </u>	<u>    </u>	<u>    </u>	<u>with joints from to</u>
<u>    </u>	<u>    </u>	<u>    </u>	<u>with joints from to</u>

## Hole Record:

<u>18½"</u>	inch from <u>0</u>	to <u>275'</u>
<u>12¼"</u>	inch from <u>275'</u>	to <u>1980'</u>
<u>7 7/8"</u>	inch from <u>1980'</u>	to <u>2535' Bottom</u>
<u>    </u>	inch from <u>    </u>	to <u>    </u>
<u>    </u>	inch from <u>    </u>	to <u>bottom of hole</u>

Cementing Record: Cement between 18½" hole and 14" casing - cement  
grout between 8" casing and 12¼" hole to 1980'

Well Test Data: Static Level 328'; pumping level 356 after 24 hours pumping at 317 g.p.m.

Length of test 24 hrs. See Well Test Data Sheet Dated 12/15/77

Remarks:     

SEE OTHER SIDE



# WELL LOG

[illegible]