



# Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Center Point Date 4-2-80

City Center Point, Iowa State Iowa

Well No: 4 Drillers: Mark Evans, Dean Heldt

Well Location: 1300' ft. (S) and 700 ft. (W) of the NE corner of the NE 1/4 of Section 9, Twp. T-85 (N), Range R-8 (W) Linn County.

Otherwise located as 1023 E. 1st Street

Work Began: 1-4-80 Work Completed: 4-4-80

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>93'</u>	<u>16"</u>	<u>Sched. 40</u>	<u>steel with P.E. joints from +1' to 93'</u>
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____

Hole Record:

<u>24</u>	inch from	<u>0</u>	to	<u>20'</u>
<u>20</u>	inch from	<u>20</u>	to	<u>93'</u>
<u>14</u>	inch from	<u>93</u>	to	<u>477'</u>
_____	inch from	_____	to	_____
_____	inch from	_____	to	_____ bottom of hole

Cementing Record: 16" pipe is pressure grouted into place.

Well Test Data: Static Level 96'; pumping level 278' after 22 hours pumping at 162 g.p.m.

Length of test 24 hrs. See Well Test Data Sheet Dated 4/2/80 - 4/5/80

Remarks: Hole was drilled to rock and casing set and cemented with SS-15 rotary rig. Bottom hole was drilled with 28L (2) cable tool rig.

SEE OTHER SIDE

