



Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

#29279

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Dedham Date 2-10-84

City or Village Dedham State Iowa

Well No.: 5 Drillers: D. Heldt

Well Location: _____ ft. (____) and _____ ft. (____) of the _____ corner of

Section _____, Twp. _____ (____), Range _____ (____) County.

Otherwise located as 5' South and 15' East of TH 4-83

Work Began: _____ Work Completed: 2-10-84 Well Depth: 38.5'

All measurements made from existing ground level at time well was drilled.

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>33.5'</u>	<u>10"</u>	<u>Sch. 40</u>	<u>Steel with P.E. joints from 33.5 to 0</u>
_____	_____	_____	with _____ joints from _____ to _____

Screen Record: Type _____

Amount	Dia.	Opening	Material
<u>5'</u>	<u>10"</u>	_____	<u>S.S. with P.E. joints from 38.5 to 33.5</u>
_____	_____	_____	with _____ joints from _____ to _____

Type of Seal at Bottom S.S. Plate

Hole Record:

<u>34</u>	inch from	<u>0</u>	to	<u>10</u>
<u>30</u>	inch from	<u>10</u>	to	<u>40</u>

Gravel Pack Record:

Amount	Size	Source	From	To
<u>7500 lb.</u>	<u>#3</u>	<u>Northern Gravel Co.</u>	<u>38.5</u>	<u>26</u>

Cementing Record: 6 yds. of 4000 lb. concrete

Backfill Record: From 26' to 24' with Bentonite

