

## WELL LOG

from 270!





# Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job Interstate Power Company Date 04/05/91City Lansing State IowaWell No: 3 Drillers: D. Heldt

Well Location: \_\_\_\_\_ ft. (\_\_\_\_) and \_\_\_\_\_ ft. (\_\_\_\_) of the \_\_\_\_\_ corner

the 1/4 of Section \_\_\_\_\_, Twp. \_\_\_\_\_ (\_\_\_\_), Range \_\_\_\_\_ (\_\_\_\_) Allamakee CouOtherwise located as present site - drilled well No. 3 deeperWork Began: \_\_\_\_\_ Work Completed: 04/05/91

## Casing Record:

Amount	Dia.	Wt. or Thickness	Material	P.E.	joints from	to
<u>212</u>	<u>6"</u>	<u>sch 40</u>	<u>steel</u>		<u>+2'</u>	<u>210'</u>
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____
_____	_____	_____	_____	_____	_____	_____

## Hole Record:

<u>8</u>	inch from	<u>0</u>	to	<u>250'</u>
<u>5 7/8</u>	inch from	<u>250</u>	to	<u>703'</u>
_____	inch from	_____	to	_____
_____	inch from	_____	to	_____
_____	inch from	_____	to	_____ bottom of hole

Cementing Record: pressure grouted through float shoe with 40 sacks cementWell Test Data: Static Level flowing pumping level \_\_\_\_\_ after \_\_\_\_\_ hours pumping at \_\_\_\_\_

Length of test \_\_\_\_\_ hrs. See Well Test Data Sheet Dated \_\_\_\_\_

Remarks: \_\_\_\_\_

SEE OTHER SIDE



85818

[illegible]