

PROPOSED WELL CONSTRUCTION

Town of Mingo, Iowa

April 1968

LOG

Driller's log ??

Construction

Clay

11

20'

Sand and Gravel

19

Silty Clay

40'

57

Fine sand

62

10'

Sand and Gravel

70

Gray shale

Cement

30" Hole

8" Casing

Gravel Pack

8" stainless steel screen

I hereby certify that this plan, specification or report was prepared by me or under my direct personal supervision and that I am a duly registered Professional Engineer under the laws of the State of Iowa

Jack Bruin
Jack Bruin, P. E.

date *April 5, 1968*
Iowa Reg. No. 5525

LAYNE-WESTERN CO.